

Residential Care Home, Victoria Road Ulverston

Progress Update 29.6.09

Work is currently progressing in a number of different areas:



The structural frame of the roof is now complete and the building has now been made weathertight. Work is in progress to install the tiled roof covering. This should be fully completed by Mid-July.

Inside the building the 1st fix is now underway which involves carrying out all electrical, joinery and plumbing works necessary before the building is plastered. (For example installing electrical cables that will be hidden by the plaster.)



The installation of the under floor heating is expected to commence second week in July.



The next key phase of the works will be to commence the internal wall finishes.



Generally our contractors, Thomas Armstrong, continue to make good progress and remain on course for the target completion date of 23rd October 2009.

