

Residential Care Home, Victoria Road Ulverston

Progress Update 24.4.09

Work is continuing to construct the blockwork walls up to roof height. All walls have been built up to reachable height from ground level.



Scaffold has now been erected to allow the bricklayers to be able to build the walls up to their final height, ready for the roof.



The next phase of the project is to construct the roof which is to commence early May.

Generally our contractors, Thomas Armstrong, continue to make good progress and remain on course for the target completion date of 23rd October 2009.

