

## Residential Care Home, Victoria Road Ulverston

Progress Update 20.2.09

The project commenced on site on the 19<sup>th</sup> January 2009 with a target completion date of 23<sup>rd</sup> October 2009.

The first phase of the works is to construct the foundations for the building. We have currently dug out most of the foundation trenches and poured the concrete bases ready for the bricklayers to build the walls up to ground level. This work is expected to be complete by the middle of March ready for the construction of the concrete ground floor.





