

Residential Care Home, Victoria Road, Ulverston

Progress Update 26.3.09



The foundations for the building, the walls up to ground level and the concrete ground floor have now been completed.



The bricklayers are now on site, constructing the blockwork walls up to roof height.

At present both the internal and external walls are being built to form the two wings each side of the rear communal lounge area. We have a target for the end of May to complete all the walls.



The next phase of the project will be to construct the roof. This work will commence as soon as the first areas of blockwork are complete.

Generally the works are progressing well and remain on course for the target completion date of 23rd October 2009.

