

## Residential Care Home, Victoria Road Ulverston

Progress Update 22.9.09

Work is continuing to progress well and remains on course for the target completion date of 23<sup>rd</sup> October 2009.



Work is currently entering the final stage of finishing the building both inside and externally.



Internally the joinery, electrical and plumbing and heating works are being completed and the decoration is in progress.

Externally the building is generally complete and works are currently progressing to erect boundary fencing, form the garden areas for the flats and lay the paving to the front entrance way.

